

CY 2015 QUICK RESPONSE FUND (QRF)

PHYSICAL STATUS REPORT

As of March 31, 2017

NAME OF NIS/CIS	LOCATION	REGION	AMOUNT (P'000)	PHYSICAL TARGET (Based from submitted POW)			Actual Accomplishment			Actual Expenses (P'000)		% Accomplishment		REMARKS
				Canals (km.)	Canal Lining (km.)	Canal Structure	Canals (km.)	Canal Lining (km.)	Canal Structure	Obligation	Disbursed	Physical	Financial	
1 Upper Chico RIS (UCRIS)	Tabuk & Pinukpuk, Kalinga	CAR	50,000.00	0.324	0.324		0.324	0.324		50,000.00	50,000.00	100	100.00	Completed
Upper Chico RIS (Additional)		CAR	50,000.00			1.00			1.00	50,000.00	50,000.00	100	100.00	Completed
2 Upper Chico RIS (UCRIS)		CAR	1,000.00							1,000.00	1,000.00	100	100.00	Completed
3 West Apayao Irrigation System	Apayao	CAR	2,000.00				0.01			2,000.00	2,000.00	100	100.00	Completed
4 Danac CIS	Boliney, Abra	CAR	3,000.00		1.127				0.48	3,000.00	3,000.00	100	100	Completed
Total for CAR			106,000.00	0.32	1.451	1.00	0.334	0.804	1.000	106,000.00	106,000.00	100.00	100.00	
5 Masidem SRIP	Arwas, Bani, Pang.	1	3,000.00						2.3	3,000.00	3,000.00	100	100	Completed
6 Tanobong CIS	Luna, Bolinao, Pang.	1	1,000.00						0.886	1,000.00	1,000.00	100	100	Completed
7 Manlumanat CIS	Bolinao, Pang.	1	1,000.00						0.576	1,000.00	1,000.00	100	100	Completed
8 Agno-Bitong CIS	Tayug, Pang.	1	2,000.00						0.9	2,000.00	2,000.00	100	100	Completed
9 Agno-Bitong CIS (Additional)	Tayug, Pang.	1	10,000.00							10,000.00	10,000.00	100	100	Completed
10 Sinocalan RIS	Sta. Barbara, Pang.	1	3,000.00				0.46			3,000.00	3,000.00	100	100	Completed
11 Lower Agno RIS (Brush Dam)	Rosales, Sto. Tomas Pang.	1	5,000.00						0.6	5,000.00	5,000.00	100	100	Completed
12 Ambayaoan RIS (Alola Canal)	San Nicolas, Pang.	1	2,000.00							2,000.00	2,000.00	100	100	Completed
13 Principal CIS	Natividad, Pang.	1	5,000.00							5,000.00	5,000.00	100	100	Completed
14 Calepaan CIS (Mitura River)	Asingan, Pang.	1	3,000.00							3,000.00	3,000.00	100	100	Completed
15 Amburayan RIS	Bangar, La Union	1	20,000.00						1.26	20,000.00	20,000.00	100	100	Completed
16 Masalip RIS	Tubao, Ago, Aringay Sto.	1	5,560.00				0.24			5,560.00	5,560.00	100	100	Completed
Masalip RIS (Additional)	Tomas, La Union	1	4,440.00				0.21			4,440.00	4,440.00	100	100	Completed
17 Campa CIS	Rosario, La Union	1	5,000.00						1.16	5,000.00	5,000.00	100	100	Completed
18 Bued #2 CIS	Rosario, La Union	1	5,000.00				0.1		0.49	5,000.00	5,000.00	100	100	Completed
19 Gaco NIP	Cabugao, Ilocos Sur	1	4,000.00				0.13		0.38	4,000.00	4,000.00	100	100	Completed
20 Simabusa-Nagbayruangan CIS	Cabugao, Ilocos Sur	1	3,500.00						0.09	3,500.00	3,500.00	100	100	Completed
21 Catucdaan CIS	Cabugao, Ilocos Sur	1	2,000.00						0.09	2,000.00	2,000.00	100	100	Completed
22 Guimod CIS	San Juan, Ilocos Sur	1	3,000.00							3,000.00	3,000.00	100	100	Completed
23 Sabangan CIS	San Juan, Ilocos Sur	1	2,000.00							2,000.00	1,440.00	72	72	on-going
24 Laoingen CIS	Sto. Domingo, Ilocos Sur	1	2,000.00							2,000.00	2,000.00	100	100	Completed
25 Banaoang PIS	San Idefonso, Ilocos Sur	1	3,500.00				0.04		0.36	3,500.00	3,500.00	100	100	Completed
26 Sta. Lucia-Candon NIS	Sta. Lucia, Candon City	1	8,000.00							8,000.00	8,000.00	100	100	Completed
27 Tagudin-Suyo-Sta. Cruz NIS	Tagudin, Suyo, Sta. Cruz	1	8,000.00							8,000.00	8,000.00	100	100	Completed
28 Sta. Maria-Burgos NIS	Sta. Maria, Burgos, I.S.	1	6,000.00							6,000.00	6,000.00	100	100	Completed
29 Suso CIS	Sta. Maria, Ilocos Sur	1	3,000.00							3,000.00	3,000.00	100	100	Completed
30 Gusing CIS	Sta. Maria, Ilocos Sur	1	3,000.00				0.89		1.51	3,000.00	3,000.00	100	100	Completed
31 Cabungaoan CIS	Sta. Maria, Ilocos Sur	1	3,000.00							3,000.00	3,000.00	100	100	Completed
32 Tangaoan-Dunglayan CIS	Sta. Maria, Ilocos Sur	1	2,000.00						0.38	2,000.00	2,000.00	100	100	Completed
33 Silag-Butir CIS	Sta. Maria, Ilocos Sur	1	2,000.00				0.22			2,000.00	2,000.00	100	100	Completed
34 Balaweg-Mapisi CIS	Nagbukel, Ilocos Sur	1	3,000.00						0.19	3,000.00	3,000.00	100	100	Completed
35 Taleb CIS	Nagbukel, Ilocos Sur	1	2,000.00						0.12	2,000.00	2,000.00	100	100	Completed

CY 2015 QUICK RESPONSE FUND (QRF)

PHYSICAL STATUS REPORT

As of March 31, 2017

NAME OF NIS/CIS	LOCATION	REGION	AMOUNT (P'000)	PHYSICAL TARGET (Based from submitted POW)			Actual Accomplishment			Actual Expenses (P'000)		% Accomplishment		REMARKS
				Canals (km.)	Canal Lining (km.)	Canal Structure	Canals (km.)	Canal Lining (km.)	Canal Structure	Obligation	Disbursed	Physical	Financial	
36 Bulao Banbanaba CIS	San Emilio, Ilocos Sur	1	2,000.00							2,000.00	2,000.00	100	100	Completed
37 Sibibbo CIS	San Emilio, Ilocos Sur	1	3,000.00					0.27		3,000.00	3,000.00	100	100	Completed
38 Namatting-Anggapang CIS	Lidlidda, Ilocos Sur	1	3,000.00							3,000.00	3,000.00	100	100	Completed
39 Walin-Cabaguan CIS	Lidlidda, Ilocos Sur	1	1,500.00				0.08			1,500.00	1,500.00	100	100	Completed
40 Anopol-Tapaan CIS	Lidlidda, Ilocos Sur	1	3,000.00							3,000.00	3,000.00	100	100	Completed
41 Sao CIS	Lidlidda, Ilocos Sur	1	2,500.00							2,500.00	2,500.00	100	100	Completed
42 Bulala CIS	Lidlidda, Ilocos Sur	1	2,000.00							2,000.00	2,000.00	100	100	Completed
43 Coscosnong CIS	Sta. Cruz, Ilocos Sur	1	3,000.00							3,000.00	3,000.00	100	100	Completed
44 Dingras RIS	Dingras & Marcos, I.Norte	1	15,258.00	0.50			0.50		1.00	15,258.00	15,258.00	100	100	Completed
45 NMC & Pasuquin Extn	Vintar, Ilocos Norte	1	450.00	1.50			1.50			450.00	450.00	100	100	Completed
46 Labugaon RIS	Solsona, Ilocos Norte	1	1,000.00	3.50			3.50			1,000.00	1,000.00	100	100	Completed
47 Laoag Vintar RIS	Vintar, Bacarra & Laoag	1	300.00	0.70			0.70			300.00	300.00	100	100	Completed
Laoag Vintar RIS (Additional)	Vintar	1	635.21				0.64			635.21	635.21	100	100	Completed
48 Bolo RIS	Dumalneg, Ilocos Norte	1	200.00	0.12			0.12			200.00	200.00	100	100	Completed
49 Bonga Pump No. 1	Sarrat, Ilocos Norte	1	100.00	0.06			0.06			100.00	100.00	100	100	Completed
50 Bonga Pump No. 2	San Nicolas, Ilocos Norte	1	100.00	0.06			0.06			100.00	100.00	100	100	Completed
51 Bonga Pump No. 3	Laoag City	1	100.00						1	100.00	100.00	100	100	Completed
52 Papa RIS	Marcos, Banna, I.N.	1	150.00	0.16			0.16			150.00	150.00	100	100	Completed
53 Nueva Era RIS	Nueva Era, Banna, I.N.	1	200.00	0.06			0.06			200.00	200.00	100	100	Completed
54 Cura RIS	Carasi, Solsona, Piddig	1	250.00	0.64			0.64			250.00	250.00	100	100	Completed
Total for Region 1			173,743.21	7.30	-	-	10.31	11.56	16.00	173,743.21	173,183.21	99.68	99.68	
55 East Apayao-Abulog IS	Flora, Apayao	2	15,000.00							15,000.00	15,000.00	100	100	Completed
Total for Region 2			15,000.00							15,000.00	15,000.00	100.00	100.00	
56 Balanac RIS	Magdalena	4A	30,000.00							30,000.00	30,000.00	100	100	completed
Total for Region 4A			30,000.00							30,000.00	30,000.00	100.00	100.00	
57 Batang Batang RIS	Palawan	4B	4,061.20							4,061.20	3,324.50	100	81.86	completed
58 Baco Bucayao RIS	Oriental Mindoro	4B	6,500.00							6,500.00	6,480.50	100	99.7	completed
59 Amnay Patrick RIS	Occidental Mindoro	4B	1,857.40							1,857.40	1,844.77	100	99.32	completed
Total for region 4B			12,418.59							12,418.59	11,649.76	100.00	93.81	
60 Cabuluan II CIS	Sta. Elena, Camarines Norte	5	15,000.00		0.2985			0.2985	1	15,000.00		100		completed
Total for Region 5			15,000.00	-	0.30	-	-	0.30	1.00	15,000.00	-	100		

CY 2015 QUICK RESPONSE FUND (QRF)

PHYSICAL STATUS REPORT

As of March 31, 2017

NAME OF NIS/CIS	LOCATION	REGION	AMOUNT (P'000)	PHYSICAL TARGET (Based from submitted POW)			Actual Accomplishment			Actual Expenses (P'000)		% Accomplishment		REMARKS
				Canals (km.)	Canal Lining (km.)	Canal Structure	Canals (km.)	Canal Lining (km.)	Canal Structure	Obligation	Disbursed	Physical	Financial	
61 Borongan CIP	Eastern Samar	8	20,000							20,000	16,514.97	100	82.57	Completed
62 Sulat CIP	Eastern Samar	8	10,000							10,000	7,904.50	100	99.68	Completed
63 San Pascual CIS	Eastern Samar	8	10,000							10,000	7,904.50	100	79.05	Completed
64 Bunacan CIS	Eastern Samar	8	1,900							1,900	1,900.00	100	100	Completed
65 Calambis-Mapula CIS	Naval, Biliran	8	3,612							3,612	3,612.29	100	100	Completed
66 Balaquid CIS	Biliran	8	2,035							2,035	2,035.39	100	100	Completed
67 Calumpang CIS Extn	Biliran	8	5,415							5,415	5,230.35	100	96.24	Completed
68 Tambis CIS	Southern Leyte	8	4,476							4,476	4,313.28	100	96.41	Completed
69 San Pedro CIS	Samar	8	5,400							5,400	5,394.11	100	42.84	Completed
70 Binontoang Lapay CIS	Northern Samar	8	4,000							4,000	3,848.76	100	96.22	Completed
71 Palapag CIS	Northern Samar	8	4,000							4,000	3,994.39	100	99.8	Completed
72 Maljo CIS	Northern Samar	8	9,000							9,000	8,676.60	100	96.41	Completed
73 Cabacungan CIS	Northern Samar	8	3,000							3,000	2,386.23	100	79.54	Completed
Total for Region 8			82,838							82,838	73,715	100.00	87.74	
74 Magsaysay CIS	Koronadal City	12	32,391.00							32,391.00	22,187.00	100	96.88	completed
75 Banga RIS	South Cotabato	12	2,609.00					0.45	1	2,609.00	500.78	100	93.93	completed
Total for Region 12			35,000.00	-	-	-	-	0.45	1	35,000.00	22,687.78	100.00	96.66	
76 Andanan RIS	Bayugan City	13	30,000						1	30,000	806.53	100	100	Completed
	Agusan Del Sur													
Total for Region 13			30,000.00	-	-	-	-	-	1	30,000.00	806.53	100	100	
TOTAL		PhP	500,000.00	7.62	1.75	1.00	10.64	13.11	20.00	500,000.00	433,042.65			

CY 2015 QUICK RESPONSE FUND (QRF)

PHYSICAL STATUS REPORT

As of March 31, 2017

NAME OF NIS/CIS	LOCATION	REGION	AMOUNT (P'000)	PHYSICAL TARGET (Based from submitted POW)			Actual Accomplishment			Actual Expenses (P'000)		% Accomplishment		REMARKS
				Canals (km.)	Canal Lining (km.)	Canal Structure	Canals (km.)	Canal Lining (km.)	Canal Structure	Obligation	Disbursed	Physical	Financial	
CAR			106,000	0	1	1	0.33	0.80	1	106,000	106,000	100.00	100.00	
REGION 1			173,743	7	-	-	10.31	11.56	16	173,743	173,183	99.68	99.68	
REGION 2			15,000	-	-	-	-	-	-	15,000	15,000	100.00	100.00	
REGION 4A			30,000	-	-	-	-	-	-	30,000	30,000	100.00	100.00	
REGION 4B			12,419	-	-	-	-	-	-	12,419	11,650	100.00	93.81	
REGION 5			15,000	-	0	-	-	0.30	1	15,000	-	100.00	-	
REGION 8			82,838	-	-	-	-	-	-	82,838	73,715	100.00	87.74	
REGION 12			35,000	-	-	-	-	0.45	1	35,000	22,688	100.00	96.66	
REGION 13			30,000	-	-	-	-	-	1	30,000	807	100.00	100.00	
	OVERALL TOTAL		500,000	7.62	1.75	1	10.64	13.11	20	500,000	433,043	99.89	94.47	

PREPARED BY:


MANS ALBERT RAY R. ESGUERRA
 Senior Engineer A, SMD/OD

SUBMITTED BY:


ROMEO M. LOPEZ
 Manager, Operations Department