

**QUARTERLY PHYSICAL REPORT OF OPERATIONS**  
As of March 31, 2022

Department: Budgetary Support to Government Corporations  
 Appropriations: Current Year Appropriations  
 Agency: National Irrigation Administration - NATIONWIDE  
 Operating Unit: Central Office (NIA)  
 Organization Code (UACS): 350050100001

Particulars	UACS CODE	Physical Targets (2022) *					Physical Accomplishments **				
		1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	Total	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	Total
1	2	3	4	5	6	7=(3+4+5+6)	8	9	10	11	12=(8+9+10+11)
Part A											
I. Operations											
OO : Irrigation facilities and services enhanced											
IRRIGATION SYSTEMS RESTORATION / REPAIR / REHABILITATION PROGRAM	3101000000000000										
<b>Outcome Indicators</b>											
1. Percentage increase in the number of farmer beneficiaries w/ increased productivity (ave yield/ha)					5.85%	5.85%					
2. Percentage increase in the average cropping intensity:											
a. National Irrigation Systems					4.73%	4.73%					
b. Communal Irrigation Systems					3.42%	3.42%					
<b>Output Indicators</b>											
1. Number of hectares irrigated in all cropping season		955,553	573,066	640,293	302,912	2,471,825	1,223,648	-	-	-	1,223,648
a. National Irrigation Systems		589,248	372,424	362,310	166,109	1,490,092	741,686	-	-	-	741,686
b. Communal Irrigation Systems		366,305	200,642	277,982	136,803	981,733	481,962	-	-	-	481,962
2. Number of hectares in irrigation systems restored		527	2,877	3,922	5,031	12,356	-	-	-	-	-
3. Kilometers of canal network repaired/rehabilitated w/ & w/o canal lining		31.74	202.91	131.46	99.78	465.89	5.60	-	-	-	5.60
IRRIGATION SYSTEMS DEVELOPMENT PROGRAM	3102000000000000										
<b>Outcome Indicators</b>											
1. Percentage increase of new service area developed					1.47%	1.47%					
2. Percentage increase in the number of farmer beneficiaries					1.41%	1.41%					
<b>Output Indicators</b>											
1. Number of hectares of new service areas developed		407	3,196	6,410	14,449	24,462	-	-	-	-	-
2. Kilometer of new canals completed ready for irrigation water services											

\* Excluding carry-over targets from 2021 Irrigation Program


\*\* Projects programmed from FY 2022 Budget have just started the construction activities.

Prepared by:

In Coordination with:

Submitted by:

Noted:

  
**DELSY J. REVELLAME**  
 Acting Manager, Operations Department

  
**REYNALDO L. BALOLOY**  
 Acting Manager, Engineering Department

  
**ROGELIA C. DELA TORRE**  
 Manager, CORPLAN Services

  
**C'ZAR M. SULAIK**  
 Deputy Administrator for Engineering and Operation

  
**GEN RICARDO R. VISAYA (Ret)**  
 Administrator